



PT. PJ-TEK MANDIRI

TECHNICAL INSPECTION & CERTIFICATION

Client	: PT Pertamina EP Zona 4 Field Prabumulih	Height of Mast	: 21,03 meter
Rig ID	: BW KB150 C	Hook Load	: 34,02 ton
Service	: Service Rig	Power	: 200 HP
Type	: Truck Mounted	Place of Inspection	: Prabumulih
Manufacture	: PT Petrodrill Manufaktur Indonesia	Date of Inspection	: 05 Desember 2025
Year	: 2016	Rig Inspector	: Yandi Handiyan
Model / Serial	: PD30-M075-069		

DAILY INSPECTION CAT III REPORT

No.	Equipment	Deficiencies	Categories	Remarks / Recommendation
1.	Elevator Tubing 2 3/8"		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 8B Sect. 5.3.2.4 Total Progress : 100%
2.	Elevator Tubing 2 7/8"		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 8B Sect. 5.3.2.4 Total Progress : 100%
3.	Elevator Tubing 3 1/2"		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 8B Sect. 5.3.2.4 Total Progress : 100%
4.	Elevator Sucker Rod Sea		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 8B Sect. 5.3.2.4 Total Progress : 100%

5.	Back Up Tong 3ea		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API 7L Sect. 4.1.3 Total Progress : 100%
6.	Spider Slip 3 ½"		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API 7L Sect. 4.1.3 Total Progress : 100%
7.	Ridgid Pipe 6ea		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API 7L Sect. 4.1.3 Total Progress : 100%
8.	Petol Wrench 4ea		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API 7L Sect. 4.1.3 Total Progress : 100%
9	Shackle 35 T		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - ASME B30.26 Total Progress : 100%

10.	Sucker Rod Hook		Critical	Finding : Terdapat pengelasan dan crack di area critical MPI Result : Discontinuity Acceptance Criteria : - API 8B Sect. 5.2.3.4 Total Progress : 100% Recommendation: Segera lakukan pergantian sesuai spesifikasi.
11.	Manual Tong		Critical	Finding : - Crack 1 titik - Terdapat pengelasan di area critical MPI Result : Discontinuity Acceptance Criteria : - API 7L Sect. 4.1.3 Total Progress : 100% Recommendation: Segera lakukan pergantian sesuai spesifikasi pabrikan.

12.	Tubing Spider Slip 2 7/8"		Critical Finding : Crack 2 titik pada structure pad eyes; MPI Result : Discontinuity Acceptance Criteria : - API 7L Sect. 4.1.3 Total Progress : 100% Recommendation: Segera lakukan pergantian sesuai spesifikasi
-----	---------------------------	--	--

Result Finding Rig BW KD150C

No.	Category	Total Finding
1.	Major	-
2.	Critical	3
Total		3

Keterangan :

1. Critical :

Kerusakan dan kegagalan peralatan dan ketidaksesuaian spesifikasi yang ditentukan sehingga dapat menyebabkan kerusakan area atau nyawa manusia. Umumnya pada wilayah komponen- Komponen yang menerima beban utama proses pengeboran.

2. Major :

Kerusakan atau kegagalan peralatan akibat ketidaksesuaian spesifikasi yang ditentukan sehingga dapat merusak peralatan utama atau menghambat operasi.

Progres pekerjaan H1 - 20% Akumulatif 20%

Dibuat oleh :

PT PJ-Tek Mandiri



Yandi Handiyan

Disetujui:

PT Pertamina EP Zona 4 Field Prabumulih

Rosy Anzrianto