



PT. PJ-TEK MANDIRI

TECHNICAL INSPECTION & CERTIFICATION

Client	: PT Pertamina EP Zona 4 Field Prabumulih	Height of Mast	: 21,03 meter
Rig ID	: BW KB150 C	Hook Load	: 34,02 ton
Service	: Service Rig	Power	: 200 HP
Type	: Truck Mounted	Place of Inspection	: Prabumulih
Manufacture	: PT Petrodrill Manufaktur Indonesia	Date of Inspection	: 08 Desember 2025
Year	: 2016	Rig Inspector	: Yandi Handiyan
Model / Serial	: PD30-M075-069		

DAILY INSPECTION CAT III REPORT

No.	Equipment	Deficiencies	Categories	Remarks / Recommendation
1.	Rest Mast		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100%
2.	Sucker Rod Hook		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 8B Sect.5.2.3.4 Total Progress : 100%
3.	Drawwork -Lebus -Brake Rims		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 7L Sect 4.1.3 Total Progress : 100%
4.	Send Line -Lebus -Brake Rims		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 7L Sect 4.1.3 Total Progress : 100%

5.	Turnbucke Guy Line 4ea		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : ASEME B30.26 Total Progress : 100%
6.	Pin Raising Jack		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100%
7.	Brake Band 2set		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 7L Sect 4.1.3 Total Progress : 100%
8.	Mounting Axle Front		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100%
	Sensator WI		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 7L Sect 4.1.3 Total Progress : 100%
	Pin Mast		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100%

9.	Air Winch		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100%
10.	Equalizer Drawwork	  	Critical	Finding : Crack 2 titik MPI Result : Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100% Recommendation: Segera lakukan perbaikan atau pergantian sesuai standard an prosedur.
11.	Handle Brake		Critical	Finding : Crack 1 titik MPI Result : Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100% Recommendation: Segera lakukan perbaikan mengacu standard dan prosedur.

12.	Brake Linkage		Critical	Finding : Crack 1 titik pada lasan MPI Result : No Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100% Recommendation: Segera lakukan perbaikan mengacu standard dan prosedur.
13.	Leveling Jack		Critical	Finding : Crack 2 titik DS - ODS MPI Result :Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100% Recommendation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.
14.	Sling Inner Guy Line ODS		Critical	Finding : Sling putus lebih dari 3 lay MPI Result : N/A Acceptance Criteria : API RP 9B Sect.7.1 Total Progress : 100% Recommendation: Segera lakukan penggantian sesuai spesifikasi

15.	Manual Leveling Jack 2ea		Critical	Finding : Incomplete penetrastion. MPI Result :Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100% Recommendation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.
16.	Pad Eyes Sensator WI		Critical	Finding : Terdapat kerusakan atau pengurangan material pad eyes MPI Result : Discontinuity Acceptance Criteria : API RP 4G Sect 6.1 Total Progress : 100% Recommendation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.

Result Finding Rig BW KD150C

No.	Category	Total Finding
1.	Major	-
2.	Critical	7
Total		7

Keterangan :

1. Critical :

Kerusakan dan kegagalan peralatan dan ketidaksesuaian spesifikasi yang ditentukan sehingga dapat menyebabkan kerusakan area atau nyawa manusia. Umumnya pada wilayah komponen- Komponen yang menerima beban utama proses pengeboran.

2. Major :

Kerusakan atau kegagalan peralatan akibat ketidaksesuaian spesifikasi yang ditentukan sehingga dapat merusak peralatan utama atau menghambat operasi.

Progres pekerjaan H5 - 25% Akumulatif 90%

Dibuat oleh :

PT PJ-Tek Mandiri



Yandi Handiyan

Disetujui:

PT Pertamina EP Zona 4 Field Prabumulih

Sainal Abidin