



PT. PJ-TEK MANDIRI

TECHNICAL INSPECTION & CERTIFICATION

Client	: PT Pertamina EP	Height of Mast	: 96 feet	
Rig ID	: RIG BW H35KD	Hook Load	: 97,5 Ton Metric	
Service	: Service Rig	Power	: 350 HP	
Type	: Mobil Rig	Place of Inspection	: Yard Lapes	
Manufacture	: IDECO	Date of Inspection	: 18 Mei 2026	
Year	: 1982	Rig Inspector	: Yandi Handiyan	
Model / Serial	: KM-96-215-GH			
DAILY INSPECTION CAT III REPORT				
No.	Equipment	Deficiencies	Categories	Remarks / Recommendation
1.	Back Pressure Manifold		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API STD 53 Total Progress : 100%
2.	Mud Gas Separator		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API STD 53 Total Progress : 100%
3.	Discharge Line Mud Pump		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API STD 53 Total Progress : 100%
4.	WPF		N/A	Finding : N/A MPI Result : No Discontinuity Acceptance Criteria : - API RP 4G Sect 6.2.3 Total Progress : 100%

5.	Turnbuckle Inner Guy Line		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100%
6.	Samson Post	 	Critical	Finding: Ditemukan 1 spot crack pada lasan. MPI Result : N/A Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100% Recommedation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.
7.	Seal Bearing 2ea	 	Critical	Finding : Ditemukan seal Bearing Rusak. MPI Result : N/A Acceptance Criteria : -API RP 7L Sect 4.1.3 Total Progress : 100% Recommendation: Segera lakukan pergantian sesuai spesifikasi.

Result Finding Rig BW H35KD

No.	Category	Total Finding
1.	Major	-
2.	Critical	2
Total		2

Keterangan:

1. Critical:

Kerusakan dan kegagalan peralatan dan ketidaksesuaian spesifikasi yang ditentukan sehingga dapat menyebabkan kerusakan area atau nyawa manusia. Umumnya pada wilayah komponen- Komponen yang menerima beban utama proses pengeboran.

2. Major:

Kerusakan atau kegagalan peralatan akibat ketidaksesuaian spesifikasi yang ditentukan sehingga dapat merusak peralatan utama atau menghambat operasi.

Progres pekerjaan H5- 15%

Akumulatif : 70%

Dibuat oleh :

PT PJ-Tek Mandiri



Yandi Handiyan

Disetujui:

PT Pertamina EP