



PT. PJ-TEK MANDIRI

TECHNICAL INSPECTION & CERTIFICATION

Client	: PT Pertamina EP	Height of Mast	: 96 feet	
Rig ID	: RIG BW H35KD	Hook Load	: 97,5 Ton Metric	
Service	: Service Rig	Power	: 350 HP	
Type	: Mobil Rig	Place of Inspection	: Yard Lapes	
Manufacture	: IDECO	Date of Inspection	: 19 Mei 2026	
Year	: 1982	Rig Inspector	: Yandi Handiyan	
Model / Serial	: KM-96-215-GH			
DAILY INSPECTION CAT III REPORT				
No.	Equipment	Deficiencies	Categories	Remarks / Recommendation
1.	Turnbuckle 10ea		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -ASME B30.26 Total Progress: 100%
2.	Air Winch 2ea		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -API RP 7L Sect 4.1.3 Total Progress: 100%
3.	Sand Line		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -API RP 7L Sect 4.1.3 Total Progress: 100%

4.	Drawwork		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -API RP 7L Sect 4.1.3 Total Progress: 100%
5.	Equalizer Drawwork		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -API RP 7L Sect 4.1.3 Total Progress: 100%
6.	Pin		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100%
7.	Brake Band		N/A	Finding: N/A MPI Result : No Discontinuity Acceptance Criteria: -API RP 7L Sect 4.1.3 Total Progress: 100%

8.	Tubing Power Tong		Major	Finding: Ditemukan 2 spot crack MPI Result: Discontinuity Acceptance Criteria: -API RP 7L Sect 4.1.3 Total Progress: 100% Recommendation: Segera lakukan pergantian sesuai spesifikasi
9.	Samson Post		Critical	Finding: Ditemukan 2 spot crack pada lasan MPI Result : Discontinuity Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100% Recommendation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.

10.	Hydraulick Jack		Critical	Finding: Ditemukan 4 spot crack pada pada eyes MPI Result : Discontinuity Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100% Recommendation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.
11.	Support Hydraulick Jack		Critical	Finding: Ditemukan 1 spot crack pada pada eyes MPI Result : Discontinuity Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100% Recommendation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.

12.	Poley Sling Bordes		Critical	Finding: Ditemukan 2 spot crack pada PIN MPI Result : Discontinuity Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100% Recommendation: Segera lakukan perbaikan dengan mengacu standard dan prosedur.
13.	Turnbuckle Rest Mast		Major	Finding: 1 Spot Bent MPI Result : No Discontinuity Acceptance Criteria: -API RP 4G Sect 6.2.3 Total Progress: 100% Recommendation: Segera lakukan pergantian sesuai spesifikasi

Result Finding Rig BW H35KD

No.	Category	Total Finding
1.	Major	2
2.	Critical	4
Total		6

Keterangan:

1.Critical:

Kerusakan dan kegagalan peralatan dan ketidaksesuaian spesifikasi yang ditentukan sehingga dapat menyebabkan kerusakan area atau nyawa manusia. Umumnya pada wilayah komponen- Komponen yang menerima beban utama proses pengeboran.

2. Major:

Kerusakan atau kegagalan peralatan akibat ketidaksesuaian spesifikasi yang ditentukan sehingga dapat merusak peralatan utama atau menghambat operasi.

Progres pekerjaan H6 - 25%

Akumulatif : 95%

Dibuat oleh :
PT PJ-Tek Mandiri



Yandi Handiyan

Disetujui:
PT Pertamina EP

